



Iberville Parish School Board

Louis Voiron, Jr., Ed.D.
Superintendent/Secretary/Treasurer

Yolanda Laws
President

Catherine Williams
Vice-President

DISTRICT FACILITY PROJECT UPDATES 2025

CRESCENT ELEMENTARY SCHOOL

- Cafeteria Renovation \$2,000,000
 - Working Punch list items
- Library Floor Replacement- \$37,000
 - Start date – Summertime project
- Bleacher Replacement Project- (**potential**) \$100,000
 - Initiation process-
 - Design phase
 - Quotes

DORSEYVILLE ELEMENTARY SCHOOL

- Cafetorium \$4,400,000
 - Painting – 80%
 - Installation of hard ceiling starts – 90%
 - Installation of new tank- 4-4-25
 - Installation of the Sound system - 75%
 - Installation of Roll down screen - 50%

EAST IBERVILLE ELEMENTARY/HIGH SCHOOL

- Field House \$3,800,000
 - Final Completion
 - As per schedule – July 6th 2025
- Office Remodel- \$52,000
 - Start date- Summer time project

IBERVILLE ELEMENTARY SCHOOL

- **Perimeter Fence Project-** \$150,000
 - Initiation process-
 - Design phase
 - Quotes

MSA-EAST ACADEMY

- **Perimeter Fence Project-** \$????
 - Initiation process-
 - Design phase
 - Waiting for Quotes

MSA-WEST ACADEMY

- **Pre-K Additional-**
 - CMU block walls installation – 100%
 - Exterior waterproofing and insulation – 10%
 - Trusses and framing installed – 100%
 - Existing roof tie-in – 4-21-25
 - Roofing installation- 4-21-25
 - Exterior Brick installation – 5-12-25
- **Perimeter Fence Project-** \$????
 - Initiation process-
 - Design phase
 - Waiting for Quotes
- **MSA-W Greenhouse Project** \$100,000
 - Design phase
 - Finalizing this month
- **MSA-W Driveway Improvements** \$300,000
 - Design phase- 100%
 - Advertisement for bid

NORTH IBERVILLE ELEMENTARY/HIGH SCHOOL

- **New Classroom Building G**
 - Sites clean up – ongoing
 - CMU block 1st floor- 100%
 - CMU block 2nd floor- 75%
 - 1st Floor duct works rough in – 25%
 - MEP rough-in opening through CMU starts – 50%
 - 1st floor Sprinkler system installation-25%
 - Wood blocking for window- 25%
 - Elevator on main building-
 - CMU block installed- 100%
 - Steel work begins on 4/14

- **New Softball Field**
 - New Field – 95%
 - Dugouts – 90%
 - Fence – 95%
 - Waiting on scoreboard – ordered
 - Waiting on bleachers- ordered

- **New Football & Track Field**
 - Site demolition – 90%
 - Old Storm drainage removal–100%
 - Site grading – 90%
 - Exterior track curb installation- 25%
 - Interior track curb installation- 25%
 - Field drainage- 25%
 - Grade site at press box- 10%
 - New weight room grade beams form work- 10%
 - New weight room rough in MEP- starts 4/7
 - New weight room pour- starts 4/14
 - Track surfacing- 4/14

PLAQUEMINE HIGH SCHOOL

- **Painting of the stucco fascia on the main building**
 - Soft wash- 100%
 - Painting primer – 100%

- **PHS Parking lot Improvements-** \$1.25M
 - Advertised -100%
 - Accept bids-

- **PHS Kitchen Reno-** \$3.65M
 - Advertised - Now
 - Accept bids- May 12th

WHITE CASTLE HIGH SCHOOL

- **New Competition Gym** \$8,560,000
 - Installation of new catch basin – 100%
 - Punch list item- 98%

CENTRAL OFFICE COMPLEX

- **CIA HVAC system upgrade**
 - Demolition of equipment- 4-01-25

MULTI-CAMPUS

- **Press Box at EIHS & WCHS** \$600,000
 - **EIHS-**
 - Substantial complete- 2-20-25
 - Punchlist items – 95%

 - **WCHS-**
 - Substantial complete- 2-20-25
 - Punchlist items – 95%

- **FB Visitor RR/Concessions at EIHS & WCHS** \$800,000
 - **WCHS –**
 - Substantial complete- 2-28-25
 - Final grade and demobilize – 100%
 - Punchlist items- 25%

 - **EIHS-**
 - Substantial complete- 2-28-25

- Final grade and demobilize – 100%
- Punchlist items- 25%