

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2025



Beaufort High School

84 Sea Island Pkwy, Beaufort 29907

Cluster: Beaufort

Principal: Charity B. Summers

Original Appropriations:	\$9,029,903	Encumbered and Paid:	\$13,252,805
Transfers/Adjustments:	\$4,222,902	Paid to Date:	\$13,180,881
Revised Budget:	\$13,252,805	Available Budget:	\$0

Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925390-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

CM Pre-Con Services (BHS)

Design Services

Design Services printing (BHS)

Safety/Security

Special Inspections (from District 01 Design Services)

Special Inspections (from District 01 Design Services)*

Survey for Athletic Fields

Survey Services (BHS)

Technology /Infrastructure

Technology Items under \$5,000

Technology software

Utility Permits and Fees

Project Details: Phase 1 scope of work includes Safety/Security, Technology/Infrastructure, and athletic improvements.

Monthly Progress: Phase I scope of work is complete.