

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2025



## H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Ryan Milling

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$4,356,299 | Encumbered and Paid: | \$5,203,594 |
| Transfers/Adjustments:   | \$847,295   | Paid to Date:        | \$5,195,083 |
| Revised Budget:          | \$5,203,594 | Available Budget:    | \$0         |

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925388-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

CM Pre-Con Services (HEMMS)

Design Services printing (HEMMS)

Safety/Security

Special Inspections (from District 01 Design Services)\*

Technology /Infrastructure

Technology software

**Project Details:** Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925388-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletic Equip Under \$5,000

Athletics

Design Services (HEMMS)

Safety/Security

Technology /Infrastructure

Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

**Monthly Progress:** Project is complete.