

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2025



## Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head

Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$29,646,887
Transfers/Adjustments:	\$2,952,266	Paid to Date:	\$27,541,052
Revised Budget:	\$29,716,022	Available Budget:	\$69,135

### 2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Renovations**  
**Safety/Security**

**Project Details:** Scope of work includes Safety/Security improvements and renovations to the building.

**Monthly Progress:** Construction is complete. Closeout is in progress.