

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2025



## May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$18,562,825
Transfers/Adjustments:	(\$6,898,118)	Paid to Date:	\$17,881,028
Revised Budget:	\$18,573,206	Available Budget:	\$10,380

### Phase 1 - 2019 Bond Referendum Addition


Project ID: 51925397-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

Design Services (MRHS)Q1

Design Services (MRHS)Q2

Special Inspections (from District 01 Design Services)

Survey Services(MRHS)Q2

Technology Items under \$5,000

**Project Details:** Scope of work for Phase 1 to include building addition.

**Monthly Progress:** Phase I scope of work is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925397-2

Current Phase: Construction

Phase %: 90% Delivery Method: CMAR

Design Firm: Quackenbush Architects + Planners

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

Technology /Infrastructure

Utilities for Athletic Projects

**Project Details:** Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

**Monthly Progress:** Construction is complete. Punch is in progress.