

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2025



## Red Cedar Elementary School

### Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation

Project ID: 51925376-3


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: CPPI



Construction Start: Q1 2024 Construction End: Q3 2024

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes improvements to Technology/Infrastructure.

**Monthly Progress:** Construction is complete. Final punch and closeout documents are being prepared.