



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: May 2025

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

May 06 2025

Table of Contents

1 Executive Summary Report No. 25

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 99 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$76,802,300.00 Total billed to date: \$78,249,494.11

Approved change orders: \$1,597,527.00 Paid to date: \$74,337,019.41

Revised contract amount: \$78,399,827.00

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Site Concrete at Main Entrance at 90%*
- *Main Entrance Aluminum Entry frame and glazing completed.*
- *Classrooms, B and D ready being final cleaned.*
- *Gym and Aux Gym main Hall wood work ongoing.*
- *Auditorium complete, with exception of Wall panels and isle flooring.*
- *Stage curtains and rigging complete and instructed.*
- *Cafeteria flooring has started.*
- *Media Center finishes complete, furniture delivered and installed.*
- *Music, Art and Science rooms ready for final cleaning.*
- *Kitchen Start-up complete ready for Pa. Dept. Ag. Inspection.*
- *Shop and Core areas flooring complete and contract furniture installed.*
- *Green House concrete floor sealed.*
- *Maintenance Building 98%*
- *Mechanical systems installed, testing and balancing and commissioning on going.*
- *Plumbing systems installed and being commissioned.*
- *Electrical Systems, power, lighting/ control being commissioned.*
- *Preparing for owner furniture delivery and set up.*
- *Preparing for AHJ C of O*

Progress Photos







