



Iberville Parish School Board

Louis Voiron, Jr., Ed.D.
Superintendent/Secretary/Treasurer

Yolanda Laws
President

Catherine Williams
Vice-President

DISTRICT FACILITY PROJECT UPDATES 2025

CRESCENT ELEMENTARY SCHOOL

- **Cafeteria Renovation** \$2,000,000
 - Working Punch list items
- **Library Floor Replacement-** \$37,000
 - Start date – Summertime project
 - June 9th
- **Bleacher Replacement Project- (potential)** \$100,000
 - Initiation process-
 - Design phase-100%
 - Waiting for the new budget
- **CES Early Child Learning Center** \$?M
 - Initiation process-
 - Design phase-100%
 - Demo phase- \$85K

DORSEYVILLE ELEMENTARY SCHOOL

- **Cafetorium** \$4,400,000
 - Painting – 90%
 - Installation of hard ceiling starts – 100%
 - Installation of new tank- 5-9-25
 - Fire-water, & Plumbing – 5-12-25
 - Installation of the Sound system - 100%

- Installation of Roll down screen - 100%

EAST IBERVILLE ELEMENTARY/HIGH SCHOOL

- **Field House** \$3,800,000
 - Final Completion
 - As per schedule – July 6th 2025
- **EIHS Parking Lot improvement-** \$581K
 - NTP- 5-27-25
- **Welding / Pipefitting Classroom-** \$?M
 - Design – 50%
 - Waiting for approval from the Fire Marshall
 - Job walk with A&E- 100%
- **EIHS Office Remodel-** \$52,000
 - Start date- Summer time project
 - June 9th
- **East Iberville Kitchen Reno-** \$?M
 - Initiation Process-
 - Design Phase- ?
- **East Iberville Baseball / Softball Field-** \$?M
 - Initiation Process-
 - Design Phase- ?
 - Demo phase- \$85K

IBERVILLE ELEMENTARY SCHOOL

- **Perimeter Fence Project-** \$150,000
 - Initiation process-
 - Design phase- 75%
 - Quotes

MSA-EAST ACADEMY

- **Perimeter Fence Project-** \$?K
 - Initiation process-
 - Design phase- 50%
 - Quotes

- **MSA-E Greenhouse Project** \$100,000
 - Design phase—100%
 - We will do with the new budget

MSA-WEST ACADEMY

- **Pre-K Additional-** \$?M
 - Existing roof tie-in – 100%
 - Roofing installation- 100%
 - Exterior Brick installation – 25%
 - Remodel of the bathroom floors—100%

- **Perimeter Fence Project-** \$?K
 - Initiation process-
 - Design phase – 100%
 - Quotes

- **MSA-W Greenhouse Project** \$100,000
 - Design phase—100%
 - We will do with the new budget

- **MSA-W Driveway Improvements** \$300,000
 - Design phase- 100%
 - Approve Bid – 5-12-25

NORTH IBERVILLE ELEMENTARY/HIGH SCHOOL

- **New Classroom Building G** \$?M
 - Sites clean up – ongoing
 - CMU block 2nd floor- 100%
 - 1st Floor duct works rough in – 50%

- MEP rough-in opening through CMU starts – 100%
- 1st floor Sprinkler system installation-75%
- Wood blocking for window- 75%
- Elevator in the main building-
 - CMU block installed- 100%
 - Steel work-50%

- **New Softball Field** \$?K
 - New Field – 100%
 - Dugouts – 100%
 - Fence – 100%
 - New scoreboard – on site
 - New bleachers- installed
 - Punch items list- starting

- **New Football & Track Field** \$?M
 - Site demolition – 100%
 - Old Storm drainage removal–100%
 - Site grading – 100%
 - Exterior track curb installation- 100%
 - Interior track curb installation- 100%
 - Field drainage- 100%
 - Grade site at press box- 100%
 - New weight room grade beams form work- 75%
 - New weight room rough in MEP- 75%
 - New weight room pour- 100%
 - Track surfacing- 50%
 - Turf installation- 90%

PLAQUEMINE HIGH SCHOOL

- **PHS Parking lot Improvements-** \$1.25M
 - Advertised -100%
 - NTP – 5-27-25

- **PHS Kitchen Reno-** \$3.65M
 - Advertised – 100%
 - Accept bids- May 12th

WHITE CASTLE HIGH SCHOOL

- **WCHS Band room-** \$?M
 - Initiation process-
 - Design phase – 25%

CENTRAL OFFICE COMPLEX

- **CIA HVAC system upgrade** \$?M
 - Demolition of equipment- 100%
 - Installation of new equipment- 40%

- **Main Build 2nd Story Reno-** \$1.5M
 - Initiation Process- ?
 - Design phase- 50%