

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2025



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton

Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,467,292
Transfers/Adjustments:	\$1,517,343	Paid to Date:	\$4,152,114
Revised Budget:	\$4,467,292	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

CM Pre-Con Services (BLMS)

Design Services (BLMS)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is complete. Final punch and closeout documents are being prepared.