

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2025



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head

Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$29,478,559
Transfers/Adjustments:	\$2,763,771	Paid to Date:	\$27,741,181
Revised Budget:	\$29,527,527	Available Budget:	\$48,968

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Renovations

Safety/Security

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: Construction is complete. Closeout is in progress.