

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2025



Whale Branch Middle School 2009 Trash Pkwy, Seabrook 29940

Cluster: Whale Branch Principal: Jamie Allen

Original Appropriations:	\$3,178,316	Encumbered and Paid:	\$4,382,924
Transfers/Adjustments:	\$1,204,608	Paid to Date:	\$3,954,863
Revised Budget:	\$4,382,924	Available Budget:	\$0

Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925385-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (WBMS)

Design Services printing (WBMS)

Safety/Security

Special Inspections (from District 01 Design Services)*

Technology /Infrastructure

Technology Items under \$5,000

Technology software

Project Details: Phase 1 scope of work includes Safety and Security related to bullet-resistant entryways, technology for radio reception and increased server room capacity, and ADA stadium improvements.

Monthly Progress: Project is complete.

Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925385-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



Scope: 2019 Bond Referendum

Athletics

Athletics Equip Under \$5,000

Design Services (WBMS)

Safety/Security

Technology /Infrastructure

Project Details: Phase 2 scope of work includes Athletic improvements, Safety/Security and Technology/Infrastructure improvements.

Monthly Progress: Project is complete.