



Observation Report

Report Number: 05
Date of Observation: June 12, 2025
Date of Report: June 12, 2025
Discipline: Mechanical and Electrical
Project: Edison High School CTE

To: LSE/MPS Project No. R23-4814.000
Report by: Scott Larson / Jeff Hauswirth Hallberg Engineering

Observation Items:

Walked the site on June 10 and June 12, 2025.

1. Mechanical and Electrical demolition complete in the AG and Wood Shop (partial) area.
2. Demolition started and ongoing in classroom areas and restroom by the engineer's office 110A.
3. AG area - 90% of branch circuits and conduits pulled and roughed in.
4. Feeders and conduit for new electrical panels in AG area installed.
5. Lighting for Ag area to begin next week.
6. Panelboards in the CTE office/staff/etc. areas being installed.
7. Electrical rough-ins, conduit and branch circuitry started in CTE office/staff/etc. areas.
8. Mechanical contractor finished hanging the VAV boxes in the CTE Flex.
9. Mechanical contractor started hanging ductwork in the CTE Flex, CTE restrooms and Lab 124.
10. Plumbing contractor completed the above ground vent pipe work in the CTE restrooms and Agriculture Area.
11. Plumbing contractor completed the above ground domestic water lines and carriers/waste lines in the CTE restrooms.

END OF REPORT