



Observation Report

Report Number: 04
Date of Observation: June 5, 2025
Date of Report: June 5, 2025
Discipline: Mechanical and Electrical
Project: Edison High School CTE

To: LSE/MPS Project No. R23-4814.000
Report by: Scott Larson / Jeff Hauswirth Hallberg Engineering

Observation Items:

Walked the site on June 3 and June 5, 2025.

1. Mechanical and Electrical demolition ongoing in the AG and Wood Shop (partial) area.
2. Demolition 95% complete for AG and Wood shop area. Start of demolition on classroom area to begin next week.
3. 90% of branch circuits and conduits pulled and roughed in.
4. Feeders and conduit for new electrical panels in AG area installed.
5. Lighting for Ag area to begin next week.
6. Mechanical contractor started hanging VAV boxes in the CTE Flex.
7. Plumbing contractor has 95% of the above ground vent pipe work completed in the CTE restrooms and Agriculture Area.
8. Plumbing contractor started installing the above ground domestic water lines and carriers/waste lines in the CTE restrooms.

END OF REPORT