

New London_Spicer – 2025 Ventilation Improvement Project

Weekly Executive Summary: Ending June 27th 2025

Ongoing/ Completed:

- Chiller Screen completed at the MS/HS
- Duct Cleaners completed at P MEC
- Completed VAVs in Area C Upper Level – MS/HS
- Completed VAVs in Upper Area B and C – MS/HS
- Curbs Completed at P MEC
- Joist Reinforcement – Area B – Main – Completed – MS/HS
- ACT Grid Installation In Progress – Area A – Main – MS/HS
- Insulation on Piping at 50% Completion - PWES
- Roofing commenced for Curb install – 50% Complete - PWES
- New Boilers have been placed in the Mechanical Room - PWES
- Valves on Fin Tube Radiators are being replaced - PWES
- Demo of Duct Work Completed - PWES
- Sprinkler Head Replacement In Progress – MS/HS
- EC completed the Grounding Lines for the Chillers - PWES
- Corridor Ducting has been Shipped - PWES
- Retrofitting of Panels in Upper Area C – In Progress – MS/HS
- Control Dampers in Mechanical Room – In Progress - PWES
- Conduit completed to serve the RTUs - P MEC
- New Equipment is staged within the Gymnasium - PWES
- Demolition of abandoned piping in Boiler Room Completed – MS/HS

2-Week Look Ahead:

- Restoration of Asphalt Surface to Commence – 6.30.25 – MS/HS
- Installation of RTU Units - P MEC

Issues/Concerns/Other:

- Roofing and Piping Water Infiltration as new equipment being installed
- State Inspector requires fireproofing at existing spray foam - All

PMEC Crane Demo



PWEC Boiler Install



PMEC Curb Install



Electrcial Work at MS/HS



site logiq

**Nick Kurtzweg and
Ryan Mattson**

Site Superintendents

Anthony Heimkes

Project Manager