
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- Forum/Old Weight room
 - Kumplete Dec. started tape, finish, & paint.
- Art Rooms
 - M&J completed display case drywall.
 - M&J masons completed knee walls.
 - Kumplete Dec. started tape, finish, & paint.
- Dog House/Gym Corridor
 - M&J started framing & setting HM frames.
 - M&J started dry walling & fireproofing.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- Forum/Old Weight room
 - Kumplete Dec. to continue tape, finish, & paint.
- Art Rooms
 - Kumplete Dec. to continue tape, finish, & paint.
 - Esser Glass to complete skylight installs.
- Dog House/Gym Corridor
 - M&J to continue framing & setting HM frames.
 - M&J to continue dry walling & fire proofing.
 - Kumplete Dec. to start tape, finish, & paint.

Weekly Photos









**Market
&
Johnson**

Adding Value to Everything We Do

ECASD North HS Media Center Alterations

7

Week of: 7/14/2025

WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- M&J completed hanging drywall on stud walls.
- RJP continued tape, finish, & paint.
- Subs completed MEP rough ins.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- RJP to continue tape, finish, & paint.
- VerHalen to install ceiling grid.
- Esser glass to install aluminum frames & glazing.
- Subs to start MEPF finishes.

Project Manager: Jordan Lieffring

(715) 579-0176

jlieffring@market-johnson.com

Superintendent:

Weekly Photos





**Market &
Johnson**

Adding Value to Everything We Do

ECASD North HS Media Center Alterations

7

Week of: 7/14/2025

