

New London_Spicer – 2025 Ventilation Improvement Project

Weekly Executive Summary: Ending July 25th 2025

Ongoing/ Completed:

- Roofing Mobilization – MS/HS
- Final AHU and RTU Connections – 60% - MS/HS
- Panel Retrofit Commenced – 80% - MS/HS
- Duct Insulation Continues – Complete – MS/HS
- Lower-Level Ceiling Drywall Complete – MS/HS
- Above Grid Inspections are Complete – MS/HS
- Temp Controls Components – 90% – MS/HS
- Insulation on Piping at 90% Completion - PWES
- Roofing Complete for Curb install – Complete - PWES
- New Boilers have been installed in the Mechanical Room – 70% - PWES
- Chiller Set - PWES
- Chiller Pump Skid Set and Piping Commenced - PWES
- VAV Piping Continues – 75% - PWES
- ACT Grid – 80% - PWES
- Electrical Connections to AHU and VAVs Ongoing – 50% - PWES
- AHU Installation Complete - PWES
- RTUs have been set – R/I Commenced - P MEC
- **Total Construction Status – MS/HS – 72%**
- **Total Construction Status – PWES – 80%**
- **Total Construction Status – P MEC – 90%**

2-Week Look Ahead:

- AHJ-Required Fire Proofing Complete
- Classroom Turnover – MS/HS and P MEC

Issues/Concerns/Other:

- Corrective Action Letter Sent to MC
- Additional Asphalt Removal for Kandiyohi County Power Cooperative

Control Installation - MS/HS



Duct Mains - Install - PWES - Area C



AHU 3 - Delivery - PWES



RTU Craning - PMEC



site**logiq**

**Nick Kurtzweg and
Ryan Mattson**

Site Superintendents

Anthony Heimkes

Project Manager