



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: August 2025

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

August 04 2025

Table of Contents

1 Executive Summary Report No. 27

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 100 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$76,802,300.00 Total billed to date: \$78,747,187.49

Approved change orders: \$1,982,015.91 Paid to date: \$78,131,697.69

Revised contract amount: \$78,784,315.91

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Site Punch List issued. Work 90%*
- *Paving Complete*
- *Final Cleaning of building 98%*
- *Interior Punch List Issued Work 98%*
- *Owner Furniture (new) delivered and installed.*
- *Owner Furniture (Existing) Delivered and Installed. 98%*
- *Kitchen Dept. of Health Inspection Complete*
- *Owner New Shop, Core and Ag Science equipment delivered. Installation is 90%*
- *MEP Systems Balanced and Commissioned.*
- *AHJ has made multiple reviews. Final scheduled for 08-05-2025*

Progress Photos











