



**Market &
Johnson**

Adding Value to Everything We Do

ECASD Memorial HS Additions & Alterations

40

Week of: 8/4/2025

WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- Auditorium Remodel
 - RJP continued taping, painting, & applying VWC to ceiling clouds.
 - RJP continued tape/paint on side wall clouds.
 - Subs continued MEP/AV-low voltage rough ins.
- Commons Addition/Remodel
 - Subs started fixture & device install.
 - Subs started installing VB, WOC, and epoxy top coat application.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- Auditorium Remodel
 - RJP to complete taping, painting, & applying VWC to ceiling clouds.
 - RJP to complete tape/paint on side wall clouds.
 - Subs to continue MEP/AV-low voltage rough ins.
 - Subs to start DMX testing.
- Commons Addition/Remodel
 - Subs to continue installing VB and WOC.
 - Subs to continue MEP finishes.
 - PCI to drop ceiling tiles.
- Little Theater
 - RJP to paint backstage.

Project Manager: Jordan Lieffring

(715) 579-0176

jlieffring@market-johnson.com

Superintendent: Josh Snyder

(715) 450-4508

jsnyder@market-johnson.com

Weekly Photos





**Market &
Johnson**

Adding Value to Everything We Do

ECASD Memorial HS Additions & Alterations

40

Week of: 8/4/2025





**Market &
Johnson**

Adding Value to Everything We Do

ECASD Memorial HS Additions & Alterations

40

Week of: 8/4/2025



WEEKLY PROJECT UPDATE

Current Week

Market & Johnson to supervise and coordinate with trades.

- RJP to complete tape & paint on walls & soffits.
- Subs completed MEPF finishes.
- Verhalen completed ceiling grid install.
- Erskine Interiors started flooring install.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- M&J carpenters to install casework.
- Erskine Interiors to complete flooring install.

Weekly Photos



