



Quarterly Executive Summary  
Pee Dee Elementary Fire Alarm Replacement  
Q2 2025



**HCS Project Manager:** Ara Heinz

**Principal:** Derrick Boyd

**Engineer:** D3G Architects, LLC

**Contractor:** Johnson Controls, Inc.

**Project Scope:** Provide new fire alarm throughout school and associated code upgrades.

**Current Status:** All conduit has been run throughout the building. Wiring is finished and most devices are installed.

**Budget:** Original Budget: \$1,000,000.00      Board Approval Date: May 13, 2024

**Budget Issues:** None.

**Schedule:** It is anticipated that the new system will be complete prior to the start of the 2025-2026 school year. All new fire alarm system and devices will be installed prior to students returning. Old fire alarm system will remain active until approved by OSF and State Fire Marshal.

**Schedule Issues:** None.

**Achievements:** N/A.