



Quarterly Executive Summary
Socastee Elementary Demolition
Q2 2025



HCS Project Manager: Trevor Turner

School: Old Socastee Elementary

Architect/Engineer: CHA Consulting

Contractor: Thompson Turner Construction

Project Scope: To demolish the old Socastee Elementary in preparation for new Socastee High School Athletic Complex.

Current Status: Underway.

Budget: Original Budget: \$1,100,000 Board Approved Date: November 6, 2023

Budget Issues: None.

Schedule: Demolition completed

Schedule Issues: None.

Achievements: Demolition of structures complete. Below ground demolition will occur when athletic complex is constructed. **This will be the final report.**