



HCS Project Manager: Trevor Turner

Principal: Michael McCracken

Architect/Engineer: Little Architects

Contractor: Montieth Construction

Project Scope: Critical Systems that are in the scope include: investigate and remediate electrical services and distributions (if needed), upgrade fire alarm, upgrade low voltage wiring, kitchen/servery renovations, investigate and remediate plumbing (if needed), improve exterior envelope, investigate and remediate elevator (if needed), full roof replacement. Refresh items that may be addressed include interior layout revisions, gym floor refinish, gym bleachers, wall paint, ceiling – tiles and grid, carpet/flooring, lighting, interior doors, cabinets/counters/lockers, and bathrooms/locker rooms.

Current Status: Building permit issued. Construction underway.

Budget: Original Budget: **\$14,000,000** Board Approved Date: May 15, 2023

Budget Issues: None.

Schedule:

Design:	Winter 2024/Spring 2025
Construction Start:	Summer 2025
Completion:	Summer 2026

Schedule Issues: None.

Achievements: Building Permit issued. Construction began June 9th.