



Quarterly Executive Summary  
Electronic Access Controls  
Q2 2025



**HCS Project Manager:** Trevor Turner

**Schools:** Numerous

**Architect/Engineer:** N/A

**Contractor:** Smith's Addressing Machine Services (SAMS)

**Project Scope:** To upgrade our existing Electronic Access Controls throughout the district.

**Current Status:** First phase of installation complete; Second phase in-progress

**Budget:** Phases II & III: \$1,350,000 Approved Date: May 15, 2023

**Budget Issues:** None.

**Schedule:** Final phase to begin Summer 2025

**Schedule Issues:** None.

**Achievements:** First & second phase completed