



Quarterly Executive Summary
2025 Modular Classroom Installations
Q2 2025



HCS Project Manager: Trevor Turner

Principals: Leslie Huggins (WES), Derrick Boyd (PDE), Jennifer Parker (MES)

A/E Firm: D3G, Little & SGA

General Contractor: Mobile Modular

Project Scope: The scope of work is for the installation of leased modular classrooms. The number of classrooms is as follows:

- **Waccamaw Elementary** – 10 classrooms with restrooms relocated from Ocean Bay Elementary
- **Pee Dee Elementary** – 8 classrooms with restrooms relocated from River Oaks Elementary
- **Midland Elementary** – 4 classrooms with restrooms; new purchase

Current Status: In progress

Budget: Original Budget: \$2,870,000.00

Budget Issues: None.

Schedule: Waccamaw Elementary – Final Inspection 8/6/25
Midland Elementary – Modular Deliver 8/6/25
Pee Dee Elementary – Modular Relocate from River Oaks; week of 8/11/25.

Schedule Issues: Midland Elementary modulares were delayed at the factory.

Achievements: None