

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2025



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,400,991
Transfers/Adjustments:	\$1,451,042	Paid to Date:	\$4,232,069
Revised Budget:	\$4,400,991	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

- Athletics
- CM Pre-Con Services (BLMS)
- Design Services (BLMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Technology /Infrastructure
- Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is complete. Closeout documents are being prepared.