

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2025



Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

| | | | |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,757,889 | Encumbered and Paid: | \$3,461,755 |
| Transfers/Adjustments: | \$703,866 | Paid to Date: | \$3,351,600 |
| Revised Budget: | \$3,461,755 | Available Budget: | \$0 |

2019 Bond Referendum Renovation

Project ID: 51925378-1


Current Phase: Closeout

Phase %: 95%

Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Construction Start: Q2 2023

Construction End: Q4 2023

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

CM Pre-Con Services (PVES)

Design Services (PVES)

Safety/Security

Technology /Infrastructure

Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Construction is complete. Closeout in progress.

Playground Renovation

Project ID: 51925378-2


Current Phase: Complete

Phase %: 100%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Construction Start: Q2 2023

Construction End: Q4 2023

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: Project is complete.