

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2025



Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude

Original Appropriations:	\$1,089,146	Encumbered and Paid:	\$2,141,103
Transfers/Adjustments:	\$1,051,957	Paid to Date:	\$2,076,519
Revised Budget:	\$2,141,103	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925338-1


Current Phase: Closeout

Phase %: 97%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Thompson Turner Construction



Construction Start: Q1 2023 Construction End: Q3 2023

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum
CM Pre-Con Services (PRES)
Design Services (PRES)
Safety/Security
Special Inspections (from District 01 Design Services)
Technology /Infrastructure
Technology under \$5,000

Project Details: Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.

Monthly Progress: Construction is complete. Closeout documents are being prepared.

Playground Renovation

Project ID: 51925338-2


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Construction Start: Q2 2022 Construction End: Q2 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of Work to include playground renovations.

Monthly Progress: Design in progress. Construction scheduled to begin Winter 2022.