

# MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2025



## Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton      Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,400,991
Transfers/Adjustments:	\$1,451,042	Paid to Date:	\$4,232,069
Revised Budget:	\$4,400,991	Available Budget:	\$0

### 2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Closeout

Phase %: 98%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**

- Athletics
- CM Pre-Con Services (BLMS)
- Design Services (BLMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Technology /Infrastructure
- Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

**Monthly Progress:** Construction is complete. Closeout documents are being prepared.