## **Barack and Michelle Obama School**

October 2025 - Capital Improvement Project Update



PROJECT SUMMARY	PROJECT SCOPE	NEW THIS MONTH
Project number: 3210-23-01 Funding: Certificates of Participation, Long Term Facilities Maintenance Project type: Renovations and remodel Square footage:  • Existing: 149,605  • Proposed: 154,439 SPPS project team:  • Michelle Bergman Aho, Project Manager  • Jhalil Payne, Project Coordinator  Design team: Snow Kreilich Architects  Construction management: H+U Construction	<ul> <li>Construction project is an outcome of Envision SPPS that will house both the Montessori PreK-5 program currently located at JJ Hill along with a new, independent middle school</li> <li>Renovation of general learning space, gym, cafeteria, media center, art room, administration office</li> <li>New identifiable and secure entry</li> <li>Parent room</li> <li>Kitchen addition</li> <li>Inclusive restrooms</li> <li>New electrical and mechanical systems</li> </ul>	<ul> <li>Contractors continue to work through the remaining punch list items.</li> <li>A ribbon cutting event was held on September 25.</li> </ul>

PROJECT FINANCIAL INFORMATION						
ORIGINAL BUDGET	COMMITTED COSTS	INVOICED TO DATE	CONSTRUCTION AWARD			
\$55,255,000*	\$53,332,402	\$49,052,655	\$40,576,571			
CONSTRUCTION COST CHANGES	% CHANGE	TOTAL FORECASTED COST	CONSTRUCTION % COMPLETE (AS INVOICED)			
\$3,658,322	9.02%	\$53,730,727	92.44%			

<sup>\*</sup>Budget modification submitted to the Board July 15,2025.

PROJECT TIMELINE							
PHASES:	Planning —	Design		<b>•</b>	Construction		
BOARD OF ED. GATE CHECK:	Five Year Plan	Project Charter	Budget Approval	Contract Award	Closeout		
	March 2021	Aug. 2021	Jan. 2023	Winter 2023-24	Fall 2025		

## **Barack and Michelle Obama School**

October 2025 - Capital Improvement Project Update













From top left: Montessori classroom; middle school classroom; library; cafeteria; outdoor classroom; inclusive restroom (September 2025)