



Iberville Parish School Board

Louis Voiron, Jr., Ed.D.
Superintendent/Secretary/Treasurer

Yolanda Laws
President

Catherine Williams
Vice-President

DISTRICT FACILITY PROJECT UPDATES 2025

CRESCENT ELEMENTARY SCHOOL

- Cafeteria Renovation: \$2,000,000
 - Waiting on locks – 7-pin 90%
- CES Early Child Learning Center: \$3,000,000
 - On Hold

DORSEYVILLE ELEMENTARY SCHOOL

- Cafetorium: \$4,400,000
 - Punch list items: 75%

EAST IBERVILLE ELEMENTARY/HIGH SCHOOL

- Field House: \$3,800,000
 - Final Completion: TBD
 - On hold
- EIHS Parking Lot improvement: \$581,000
 - Starting ADA ramps: 100%
 - Punch list 75%
- Welding / Pipefitting Classroom: \$400,000 / \$700,000
 - Main electrical & sub switchboard (only)- \$250K
 - Creating bid package: 95%
 - Ask for permission to advertise: 11/10/25
- EIHS Office Remodel: \$52,000
 - Waiting for installation of graphics- 0%

- East Iberville Baseball / Softball Field: \$5,600,000
 - Initiation Process-
 - Demo – 90%

- EIHS Old Field House Demo: \$178,000
 - Demo start: 10/13/25
 - Approval from Entergy 100%

IBERVILLE ELEMENTARY SCHOOL

- Perimeter Fence Project: \$150,000
 - Aluminum fence installation: 100%
 - Awaiting electrical for card readers: waiting for material
 - Awaiting card readers: waiting for material

MSA-EAST ACADEMY

- Perimeter Fence Project: \$41,000
 - Waiting quote- 100%
 - We will reuse the panels around the score field.
 - Start date: 10/13/25

MSA-WEST ACADEMY

- Pre-K & Admin. Additional: \$2,665,000
 - CMU walls for admin area: 95%
 - Trusses/Framing onsite
 - Drainage for site: 50%

NORTH IBERVILLE ELEMENTARY/HIGH SCHOOL

- New Classroom Building G: \$5,014,000
 - 2nd floor MEP rough-in: *ongoing*
 - Electrical – Fire alarm rough in – 100%
 - Plumbing- trim out – 75%
 - HVAC- 75%
 - Domestic water onsite – 100%
 - ~~Waiting on the parish to finish~~

- Ceiling grid – 100%
- Exterior sidewalk – 75%
- Canopies – in production
- Fencing 25%
- Millwork Cabinets week of 100%
- Flooring Acclimation and Testing 100%
- Flooring Installation 100%
- Final Paint Walls 100%
- Elevator Install and finishes 75%
- Epoxy Flooring 100%
- Install roller shades 100%
- Install toilet partitions 100%
- Interior door and hardware ongoing
- Install marker boards and tackboards ongoing
- Install ceiling tiles 100%
- Final Cleaning 0%
- Punch lists 0%

- **Alt-1:**
 - Electrical rough in: 100%
 - Brick veneer starting 100%
 - Elevators install: ongoing
 - Roof tie-in: ongoing

- **New Softball Field: \$1,190,000**
 - Punch items list- 95%

- **New Football & Track Field: \$4,500,000**
 - **New weight room:**
 - Install aluminum canopies 100%
 - Tape float and prime gypsum 100%
 - Install ceilings 100%
 - MEP Trim out 100%
 - Epoxy floors – 100%
 - Toilet partitions – 100%
 - Athletic Flooring 100%
 - MEP Trim Out 100%
 - Toilet Accessories 0%
 - Install Signage 0%
 - Final Cleanup 0%
 - Punch Lists 0%

- **Locker Room Renovation:** waiting to start
 - Selective Demolition
 - MEP Rough-In
 - Door & Frame Installation
 - Ceiling Framing & Gypsum
 - Curb Installation
 - Painting
 - Locker Installation
 - Epoxy Flooring
 - Athletic Flooring
 - MEP Trim Out
 - Final Clean Up
 - Substantial Completion

PLAQUEMINE HIGH SCHOOL

- **PHS Parking lot Improvements: \$1,250,000**
 - Concrete pour parking area 1,2 100%
 - Concrete pour parking area 3,4 50%
 - Final dress sodding and seeding 0%
 - Install new light poles 75%
 - Parking Area Cure 0%
 - Stripe Parking Area 0%

- **PHS Kitchen Reno: \$2,339,000**
 - Install wall framing at exterior wall 0%
 - Install brick masonry at exterior wall 0%
 - Install CMU masonry fill at existing walls 0%
 - Install new interior metal stud framing 100%
 - Install door frames 100%
 - Infill floor slab in kitchen with high-strength grout 100%
 - Rough in electrical in walls and ceilings 100%
 - Rough in electrical to existing switchboard 100%
 - Rough in plumbing in walls 100%
 - Rough in HVAC in ceiling 100%
 - Install new gypsum board walls 100%
 - Install FRP Panels on Kitchen walls 100%
 - Paint CMU walls in dining area 50%
 - Paint tectum ceiling panels in dining area 100%

- Paint tectum ceiling panels in dance studio 100%
- Install new diffusers and grilles in ceilings, trim 50%
- Install lights in ceiling and wall outlets-trim out 50%
- Install acoustical ceilings in dining and kitchen 100%

WHITE CASTLE HIGH SCHOOL

- **WCHS Band room: \$?**
 - On hold

CENTRAL OFFICE COMPLEX

- **CIA HVAC system upgrade: \$672,300**
 - Installation of a new boiler - 95%
 - Punchlist: 90%
- **Main Build 2nd Story Reno: \$1,500,000**
 - On hold

MULTI-CAMPUS PROJECT:

Multi-Campus Greenhouse Project: \$400,000

- Creating bid package: 95%
- Ask for permission to advertise: 11/10/25