



Mount Nittany Elementary School

Expansion Project Update

11/03/2025







Mount Nittany Elementary School

Current Progress

- Schedule 3 weeks behind because of steel deliveries
- First athletic field irrigation installed and seeded
- Installing low voltage cabling - fire alarm, ethernet, etc
- Electrical sub panels being set



Mount Nittany Elementary School

Next Steps:

- Schedule update to include plan to make up time
- Brick installation
- Finish spray foam insulation
- Finish dry in of South Wing



Mount Nittany Elementary School

Questions?