

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2025



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$29,427,615
Transfers/Adjustments:	\$2,763,771	Paid to Date:	\$28,862,446
Revised Budget:	\$29,527,527	Available Budget:	\$99,912

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Closeout

Phase %: 99%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum
Renovations
Safety/Security**

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.
Monthly Progress: Construction is complete. Closeout needs files uploaded and final cost of work adjustment.