

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2025



Port Royal Elementary School

1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude

Original Appropriations:	\$1,089,146	Encumbered and Paid:	\$2,139,629
Transfers/Adjustments:	\$1,050,483	Paid to Date:	\$2,139,629
Revised Budget:	\$2,139,629	Available Budget:	\$0

2019 Bond Referendum Renovation


Project ID: 51925338-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Thompson Turner Construction



Construction Start: Q1 2023 Construction End: Q3 2023

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

CM Pre-Con Services (PRES)

Design Services (PRES)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

Technology under \$5,000

Project Details: Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.

Monthly Progress: Project is complete.

Playground Renovation


Project ID: 51925338-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Construction Start: Q2 2022 Construction End: Q2 2022

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of Work to include playground renovations.

Monthly Progress: Project is complete.