

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2025



Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906


Cluster: Battery Creek Principal: Elizabeth Rivera

Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$4,270,814
Transfers/Adjustments:	\$2,525,881	Paid to Date:	\$3,897,260
Revised Budget:	\$4,270,814	Available Budget:	\$0

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925344-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR
Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure


Project Details: Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.

Monthly Progress: Phase 1 construction is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925344-2

Current Phase: Closeout Phase %: 95% Delivery Method: CMAR
Design Firm: Rosenblum Coe Architects, Inc. Contractor: AJAX



Scope: 2019 Bond Referendum
CM Pre-Con Services (JSES)
Design Services (JSES)
Safety/Security
Special Inspections (from District 01 Design Services)
Technology /Infrastructure
Technology under \$5,000
Utility Services for Technology Upgrades

Project Details: Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

Monthly Progress: Construction is complete. Closeout documents are being prepared.