

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2025



## Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$1,669,169
Transfers/Adjustments:	(\$751,342)	Paid to Date:	\$1,669,169
Revised Budget:	\$1,669,169	Available Budget:	\$0

### 2019 Bond Referendum Renovation


Project ID: 51925320-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Quackenbush Architects + Planners

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (RVCS)

Design Services (RVCS)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

**Project Details:** Project scope includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Project is complete.

### Playground Renovation


Project ID: 51925320-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Project scope includes playground renovations.

**Monthly Progress:** Project is complete.