

Muscogee County School District
Construction Status Report
September 2025



Presented By:

Jeff Battles
Director of Construction

Travis T. Anderson
Chief Operations and Facilities Officer



Project	Auditorium Upgrade
Location(s)	Shaw, St. Elmo and Wynnton
Project Description	The scope of work for the auditoriums will include, but is not limited to, floor finishes, lighting, seating, sound dampening structures, sound systems, stage curtains, and wall finishes.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	
			Owner's Remaining	
Adjustment			Contractor's Original Balance	
Total		TBD	Contractor's Remaining	

MCSD Project Manager	TDB	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Hecht Burdeshaw	Date of Contract	TBD
Construction Contractor		Date of Contract	
Summary of Work Completed			
Potential Challenges			

Project	Blackmon Road Middle School HVAC Cooling Tower
Location(s)	Blackmon Road Middle School
Project Description	The cooling tower at Blackmon Road Middle School is being replaced as it has outlived its life expectancy of 20 years. The cooling tower is 29 years old.

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Winter 2025/2026	Schedule Conformance	On-Schedule

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$289,786.94	6/23/2025	Owner's Original Balance	\$25,000
Adjustment			Owner's Remaining	\$25,000
Total	\$289,786.94		Contractor's Original Balance	\$23,743
			Contractor's Remaining	\$23,743

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Peach Engineering	Date of Contract	10/22/2024
Construction Contractor	Carlisle Construction	Date of Contract	1/22/2025
Summary of Work Completed	The cooling tower equipment has been ordered.		
Potential Challenges			

Project	Double Churches Elementary Upgrade
Location(s)	Double Churches Elementary School
Project Description	As part of the 2024 E-SPLOST, the Muscogee County School District will upgrade Double Churches Elementary School through multiple means of construction to potentially include renovation, modifications, modernization and new construction.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	TBD
			Owner's Remaining	TBD
Adjustment			Contractor's Original Balance	TBD
Total		TBD	Contractor's Remaining	TBD

MCSD Project Manager	TBD	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	spArchitect, LLC	Date of Contract	11/19/2024
Construction Contractor	TBD	Date of Contract	TBD
Summary of Work Completed	The MCSD Construction Department continues to bring key stakeholders together to ensure meaningful engagement in the planning process.		
Potential Challenges			

Project	HVAC COP FY26 Projects
Location(s)	Dimon, Fox, Richards, and Rothschild
Project Description	The Capital Outlay Projects FY26 HVAC projects include, but are not limited to, the replacement of all HVAC equipment, ductwork and building alterations which are needed for the new systems to be installed. The HVAC equipment will be replaced at Dimon Elementary School, Fox Elementary School, Richards Middle School and Rothschild Middle School.

Current Phase	Construction	Next Phase	Post-Construction
Estimated Completion	Winter 2025/2026	Schedule Conformance	On-Schedule

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$15,333,802	4/21/2025	Owner's Original Balance	\$500,000
			Owner's Remaining	\$500,000
Adjustment			Contractor's Original Balance	\$235,000
Total	\$15,333,802		Contractor's Remaining	\$87,797

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Peach Engineering	Date of Contract	10/22/2024
Construction Contractor	River City	Date of Contract	1/22/2025
Summary of Work Completed	Equipment continues to be installed as it arrives on site. School is back in session; therefore, installation is now on a schedule that does not interfere with instruction time.		
Potential Challenges			

Project	Kinnett Stadium Field and Track Project
Location(s)	Kinnett Stadium
Project Description	The Kinnett Stadium field and track project includes removal of the old athletic field turf, the old track material and the replacement of both with new material. The new material for both areas will be placed on the same footprint as the previous material.

Current Phase	Construction	Next Phase	Post-Construction
Estimated Completion	Fall 2025	Schedule Conformance	On-Schedule

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$2,500,000	10/21/2024	Owner's Original Balance	\$247,600
			Owner's Remaining	\$184,173
Adjustment			Contractor's Original Balance	TBD
Total	\$2,500,000		Contractor's Remaining	TBD

MCSD Project Manager	Jeff Battles	Project Delivery Method	Design-Bid-Build
Architect / Engineer	Hellas Construction, Inc.	Date of Contract	2/19/2025
Construction Contractor	Hellas Construction, Inc.	Date of Contract	2/19/2025
Summary of Work Completed	The track material is currently being installed around the field material.		
Potential Challenges			

Project	Kinnett Stadium Upgrade Project
Location(s)	Kinnett Stadium
Project Description	The Kinnett Stadium Upgrade Project includes, but is not limited to, upgrades to the visitor's concession building/ticket area, shotput/discus area, fencing, grounds and the bleacher system.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	TBD
			Owner's Remaining	TBD
Adjustment			Contractor's Original Balance	TBD
Total	TBD		Contractor's Remaining	TBD

MCSD Project Manager	Jeff Battles	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	spArchitect, LLC.	Date of Contract	11/22/2024
Construction Contractor	Freeman and Associates	Date of Contract	1/22/2025
Summary of Work Completed	The construction manager continues working with the architect on refining scope and budget.		
Potential Challenges			

Project	Painting Renovation Project
Location(s)	Allen, Dorothy Height, Fox, Gentian, Georgetown, Mathews, River Road, and Kendrick
Project Description	The Painting Renovation Project includes, but is not limited to, surface preparation, painting interior and exterior finishes and cove base replacement as needed.

Current Phase	Post-Construction	Next Phase	
Estimated Completion	Winter 2025/2026	Schedule Conformance	On-Schedule

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$2,720,861	5/19/2025	Owner's Original Balance	\$50,000
			Owner's Remaining	\$50,000
Adjustment			Contractor's Original Balance	\$80,000
Total	\$2,720,861		Contractor's Remaining	\$80,000

MCSD Project Manager	John Lawson	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Neal, Kendust & Murray, P.C.	Date of Contract	2/19/2025
Construction Contractor	River City Contracting	Date of Contract	4/22/2025
Summary of Work Completed	Interior and Exterior painting has been completed at all locations and punch list items are being addressed. This will be the last month this project is reported on.		
Potential Challenges			

WE THANK YOU,
Community members of Muscogee County, for your votes approving the 1%
EDUCATION
ESPLOST
Special Purpose Local Option Sales Tax
In 1997, 2003, 2009, 2015 & 2020.
The students, principals, faculties, administration, staff and community
have benefited from your support of new schools, classrooms, technology and buses.

MUSCOGEE COUNTY SCHOOL DISTRICT
COLUMBUS, GA

SCHOOL BUS
MUSCOGEE COUNTY SCHOOL DISTRICT

ROOM TO LEARN **WAYS TO LEARN** **SUPPORT TO LEARN**