

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2026



## Mossy Oaks Elementary School 2510 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Melissa Vogt

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$1,598,782 | Encumbered and Paid: | \$3,650,462 |
| Transfers/Adjustments:   | \$2,051,680 | Paid to Date:        | \$3,649,416 |
| Revised Budget:          | \$3,650,462 | Available Budget:    | \$0         |

### Playground Renovation


Project ID: 51925337-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: PlayWorld

Contractor: PlayWorld



Construction Start: Q2 2022

Construction End: Q4 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

CM Pre-Con Services (MOES)

Design Services (MOES)

Design Services printing (MOES)

Playgrounds

Special Inspections (from District 01 Design Services)

Technology under \$5,000

**Project Details:** Scope of work includes new playground equipment and surface areas.

**Monthly Progress:** Project is complete.

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925337-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Quackenbush Architects + Planners

Contractor: Thompson Turner Construction



Construction Start: Q2 2022 Construction End: Q4 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Phase 1 is complete.