

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2026



St. Helena Elementary School
1025 Sea Island Pkwy, St. Helena Island 29920

Cluster: Beaufort Principal: Dr. Tara Mack


Original Appropriations:	\$2,133,509	Encumbered and Paid:	\$4,354,284
Transfers/Adjustments:	\$2,220,775	Paid to Date:	\$4,223,273
Revised Budget:	\$4,354,284	Available Budget:	\$0

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925339-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
 CM Pre-Con Services (SHES)
 Design Services
 Safety/Security
 Special Inspections (from District 01 Design Services)
 Survey Services (SHES)
 Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems.


Monthly Progress: Phase 1 scope of work is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925339-2

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: AJAX



Scope: 2019 Bond Referendum
 Safety/Security
 Special Inspections (from District 01 Design Services)
 Technology /Infrastructure
 Technology under \$5,000
 Utility Services for Technology Upgrades

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems and electrical systems.

Monthly Progress: Project is complete.