



# NEW SELTZER PK-8 PROJECT STATUS REPORT

*February 2026*

PREPARED EXCLUSIVELY FOR:  
CLEVELAND METROPOLITAN SCHOOL DISTRICT &  
OHIO FACILITIES CONSTRUCTION COMMISSION



**Facilities  
Construction  
Commission**





## TABLE OF CONTENTS

Executive Summary _____	1
Abatement and Demolition Cost Status Report _____	2
New PK-8 Project Cost Status Report _____	7
Analysis of DBE Participation _____	12
Construction Trades Commitment _____	13
Workforce Participation Tracking Log _____	14
Project Schedule _____	15
RFI Log _____	21
Submittal Log _____	22
Progress Photos _____	23

# EXECUTIVE SUMMARY

## GENERAL INFORMATION

The New Marion C. Seltzer PK thru 8 School is a 64,000 square foot, three story facility constructed of structural steel, concrete masonry units with brick and metal panel veneer.

The construction is funded through multiple Guaranteed Maximum Price (GMP) agreements.

GMP 03, Early Electrical Equipment Procurement, was executed on June 8, 2023 and the equipment is currently in storage.

GMP 07, Abatement and Demolition, was executed on September 18, 2025.

GMP 08, Early Site Package, was reviewed and agreed upon during the Design Meeting on November 20, 2025, the final documents were submitted by GCS on November 21, 2025 and the GMP was executed on February 20, 2026 and received via email on February 23, 2026.

The Early Site Package includes the following Bid Packages:

- a) 02C- Site Improvements, Aggregate Piers
- b) 03A – Foundations
- c) 31A – Early site Work

The respective Subcontract Agreements have been issued.

## PROGRESS

The temporary construction fence is installed with the exception the fence at the sediment basin that will follow the completion of the basin and along the south fence line that will be complete the week of March 9, 2026 along with the removal of the remaining trees. The barricades at the Tamir Rice Memorial were delivered to site the week of March 2, 2026.

The tree removal was substantially complete the week of February 16, 2026 and the remaining trees on the south line will be removed the week of March 9, 2026. Site clearing, grading and preparation of the staging area started the week of February 23, 2026. The building pad will follow, the aggregate piers are anticipated to start the week of March 16, 2026 and foundations the week March 30, 2026.

The attached photographs indicate the tree removal and site preparation.

The Building Construction Permit application was submitted to the City of Cleveland on December 1, 2025 and the Adjudication Letter was received on February 26, 2026.

The GMP No. 09 or Building Construction Bids will be received on April 10, 2026 and the GMP reviewed on April 23, 2026.

## SCHEDULE

Reference the attached Construction Master Schedule, dated November 11, 2025. GCS is currently updating the Construction Schedule.

## REQUEST FOR INFORMATION (RFI) AND SUBMITTALS

The RFI and Submittal Logs, dated February 27, 2026 are attached.

## BUDGET

Please reference the attached Cost Reports.

## DIVERSITY BUSINESS ENTERPRISE PROGRAM

Please reference the attached Logs.

## WORKFORCE PARTICIPATION AND CONSTRUCTION TRADES

Please reference the attached Logs.

# ABATEMENT & DEMOLITION PROJECT COST REPORT



## Seltzer Abatement & Demolition

Project Cost Status Report  
3/3/2026

Thru GCS Payment Application No. 8  
Report Through 1/30/2026

	Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
<b>GCS PRECONSTRUCTION COSTS</b>						
Pre-Construction Stage Reimbursables	4,198.17	-	4,198.17	1,915.56	2,282.61	45.63%
Pre-Construction Stage Design Service Fee	23,037.90	-	23,037.90	23,037.90	-	100.00%
Environmental Survey & Documents	12,500.00	-	12,500.00	12,500.00	-	100.00%
<b>Preconstruction Subtotal</b>	<b>39,736.07</b>	<b>0.00</b>	<b>39,736.07</b>	<b>37,453.46</b>	<b>2,282.61</b>	<b>94.3%</b>
<b>GCS GMP 7 ABATEMENT &amp; DEMOLITION PROJECT COSTS</b>						
<b>Soft Costs</b>						
DB General Conditions Cost	30,422.00	-	30,422.00	30,422.00	-	100.00%
DB Staffing Cost	45,430.00	-	45,430.00	45,430.00	-	100.00%
<b>Subtotal</b>	<b>75,852.00</b>	<b>-</b>	<b>75,852.00</b>	<b>75,852.00</b>	<b>-</b>	<b>0.00%</b>
<b>Hard Costs</b>						
GMP 7 - DB Contingency	20,474.63	-	20,474.63	-	20,474.63	0.00%
GMP 7 - DB Design Services Fee	12,240.11	-	12,240.11	12,240.11	-	100.00%
GMP 7 - DB Fee	13,601.82	-	13,601.82	13,601.82	-	100.00%
GMP 7 - Subcontract Totals	621,180.00	-	621,180.00	618,680.00	2,500.00	99.60%
GMP 7 - Environmental Monitoring	15,000.00	-	15,000.00	15,000.00	-	100.00%
GMP 7 - Environmental Closeout Report	2,500.00	-	2,500.00	2,500.00	-	100.00%
<b>Allowances</b>						
Miscellaneous Abatement Allowance	20,000.00	-	20,000.00	-	20,000.00	0.00%
Certified Arborist Services Allowance	10,000.00	-	10,000.00	-	10,000.00	0.00%
<b>Subtotal</b>	<b>714,996.56</b>	<b>0.00</b>	<b>714,996.56</b>	<b>662,021.93</b>	<b>52,974.63</b>	<b>92.59%</b>
<b>GMP 7 GRAND TOTAL</b>	<b>790,848.56</b>	<b>0.00</b>	<b>790,848.56</b>	<b>737,873.93</b>	<b>52,974.63</b>	<b>93.30%</b>
<b>PROJECT TOTALS</b>	<b>830,584.63</b>	<b>0.00</b>	<b>830,584.63</b>	<b>775,327.39</b>	<b>55,257.24</b>	<b>93.35%</b>

### PROJECT EXPOSURES

DB Contingency Exposures		Owner Contingency Exposures	
Original Amount	20,474.63	Original Amount	-
Approved Change Orders	-	Approved Change Orders	10,173.36
Pending Change Orders	-	Pending Change Orders	-
<b>Balance Remaining</b>	<b>20,474.63</b>	<b>Balance Remaining</b>	<b>(10,173.36)</b>
Exposures	-	Exposures	-

# ABATEMENT & DEMOLITION PROJECT COST REPORT (Continued)



**Seltzer Abatement & Demolition**

Subcontractor Breakdown  
3/3/2026

Thru GCS Payment Application No. 8  
Report Through 1/30/2026

		Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
<b>GCS GMP 7</b>							
<b>Subcontract Breakdown</b>							
02A/02B	Abatement & Demolition - Eagle Abatement	621,180.00	-	621,180.00	618,680.00	2,500.00	99.60%
<b>PROJECT TOTALS</b>		621,180.00	0.00	621,180.00	618,680.00	2,500.00	99.60%

# ABATEMENT & DEMOLITION PROJECT COST REPORT (Continued)



**Seltzer Abatement & Demolition**

DB Contingency Detail  
3/3/2026

Thru GCS Payment Application No. 8  
Report Through 1/30/2026

**DB Contingency Breakdown**

	Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
DB Contingency Breakdown						
GMP 7 DB Contingency	20,474.63	-	20,474.63	-	20,474.63	0.00%
<b>Subtotal</b>	<b>20,474.63</b>	<b>-</b>	<b>20,474.63</b>	<b>-</b>	<b>20,474.63</b>	<b>0.00%</b>

<b>DB Contingency Total</b>	<b>20,474.63</b>
-----------------------------	------------------

<b>Approved Change Orders</b>	0.00
Approved Subtotal	-

<b>Pending Change Orders</b>	
Pending Subtotal	-

<b>DB Contingency Remaining</b>	<b>20,474.63</b>
---------------------------------	------------------

<b>Exposures</b>	
Exposure Subtotal	-

# ABATEMENT & DEMOLITION PROJECT COST REPORT (Continued)



**Seltzer Abatement & Demolition**

Owner Contingency Detail  
3/3/2026

Thru GCS Payment Application No. 8  
Report Through 1/30/2026

**Owner Contingency Breakdown**

	Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
<b>Owner Contingency Breakdown</b>						
GMP 7 Owner Contingency	-	-	0.00	10,173.36	-10,173.36	#DIV/0!
<b>Subtotal</b>	-	-	-	10,173.36	(10,173.36)	#DIV/0!

<b>Owner Contingency Total</b>	-
--------------------------------	---

<b>Approved Change Orders</b>	
CO #01 - Emerald Additional Abatement Monitoring	10,173.36
<b>Approved Subtotal</b>	10,173.36

<b>Pending Change Orders</b>	
<b>Pending Subtotal</b>	-

<b>Owner Contingency Remaining</b>	(10,173.36)
------------------------------------	-------------

<b>Exposures</b>	
<b>Exposure Subtotal</b>	-

# ABATEMENT & DEMOLITION PROJECT COST REPORT (Continued)



**Seltzer Abatement & Demolition**

Allowance Breakdown Detail  
3/3/2026

Thru GCS Payment Application No. 8  
Report Through 1/30/2026

**Allowance Breakdown**

		Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
<b>GCS GMP 4</b>							
	Miscellaneous Abatement	20,000.00	-	20,000.00	-	20,000.00	0.00%
	Certified Arborist	10,000.00	-	10,000.00	-	10,000.00	0.00%
<b>Subtotal</b>		<b>30,000.00</b>	<b>-</b>	<b>30,000.00</b>	<b>-</b>	<b>30,000.00</b>	<b>0.00%</b>

<b>Allowance Total</b>	<b>30,000.00</b>
------------------------	------------------

Approved Change Orders	
Approved Subtotal	-

Pending Change Orders	
Pending Subtotal	-

<b>Allowance Remaining</b>	<b>30,000.00</b>
----------------------------	------------------

Exposures	
Exposure Subtotal	-

# NEW PK-8 PROJECT COST REPORT



## Marion Seltzer New PK-8

Project Cost Status Report  
3/3/2026

Thru GCS Payment Application No.  
Report Through

016  
12/20/2025

	Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
<b>GCS PRECONSTRUCTION COSTS</b>						
Pre-Construction Stage Reimbursables	213,688.03	-	213,688.03	88,166.16	125,521.87	41.26%
Pre-Construction Stage Design	824,426.01	-	824,426.01	824,426.01	-	100.00%
Pre-Construction Stage Personnel Costs	100,828.00	-	100,828.00	100,828.00	-	100.00%
Paetsch Scheduling	4,800.00	-	4,800.00	4,800.00	-	100.00%
<b>Preconstruction Subtotal</b>	<b>1,143,742.04</b>	<b>0.00</b>	<b>1,143,742.04</b>	<b>1,018,220.17</b>	<b>125,521.87</b>	<b>89.03%</b>
<b>GCS GMP 3 ELECTRICAL EQUIPMENT PROCUREMENT PROJECT COSTS</b>						
<b>Hard Costs</b>						
GMP 3 - DB Contingency	9,401.89	-	9,401.89	-	9,401.89	0.00%
GMP 3 - DB Design Services Fee	5,620.62	-	5,620.62	5,620.62	-	100.00%
GMP 3 - DB Fee	6,245.92	-	6,245.92	6,245.92	-	100.00%
GMP 3 - Subcontract Totals	341,887.00	15,771.68	357,658.68	343,725.89	13,932.79	96.10%
<b>GMP 3 Grand Total</b>	<b>363,155.43</b>	<b>15,771.68</b>	<b>378,927.11</b>	<b>355,592.43</b>	<b>23,334.68</b>	<b>93.84%</b>
<b>GCS GMP 8 - EARLY SITEWORK PROJECT COSTS</b>						
<b>Soft Costs</b>						
DB General Conditions Cost	64,302.95	-	64,302.95	-	64,302.95	0.00%
DB Staffing Cost	256,930.00	-	256,930.00	-	256,930.00	0.00%
<b>Subtotal</b>	<b>321,232.95</b>	<b>-</b>	<b>321,232.95</b>	<b>-</b>	<b>321,232.95</b>	<b>0.00%</b>
<b>Hard Costs</b>						
GMP 8 - DB Contingency	70,653.44	-	70,653.44	-	70,653.44	0.00%
GMP 8 - DB Design Services Fee	42,237.90	-	42,237.90	-	42,237.90	0.00%
GMP 8 - DB Fee	46,936.88	-	46,936.88	-	46,936.88	0.00%
GMP 8 - Subcontract Totals	1,987,983.00	-	1,987,983.00	-	1,987,983.00	0.00%
Allowances	260,000.00	-	260,000.00	-	260,000.00	0.00%
<b>Subtotal</b>	<b>2,407,811.22</b>	<b>-</b>	<b>2,407,811.22</b>	<b>-</b>	<b>2,407,811.22</b>	<b>0.00%</b>
<b>GMP 8 GRAND TOTAL</b>	<b>2,729,044.17</b>	<b>0.00</b>	<b>2,729,044.17</b>	<b>0.00</b>	<b>2,729,044.17</b>	<b>0.00%</b>
<b>PROJECT TOTALS</b>	<b>4,235,941.64</b>	<b>15,771.68</b>	<b>4,251,713.32</b>	<b>1,373,812.60</b>	<b>2,877,900.72</b>	<b>32.31%</b>

### PROJECT EXPOSURES

#### DB Contingency Exposures

Original Amount	80,055.33
Approved Change Orders	-
Pending Change Orders	-
<b>Balance Remaining</b>	<b>80,055.33</b>
Exposures	-

#### Owner Contingency Exposures

Original Amount	-
Approved Change Orders	16,456.61
Pending Change Orders	-
<b>Balance Remaining</b>	<b>(16,456.61)</b>
Exposures	-

# NEW PK-8 PROJECT COST REPORT (Continued)



**Marion Seltzer New PK-8**

Subcontractor Breakdown  
3/3/2026

Thru GCS Payment Application No.  
Report Through

16  
12/20/2025

	Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
<b>GCS GMP 3</b>						
<b>Subcontract Breakdown</b>						
26B Electrical Equipment - Lakeland Electric	341,887.00	15,771.68	357,658.68	343,725.89	13,932.79	96.10%
<b>GCS GMP 8</b>						
<b>Subcontract Breakdown</b>						
02C Ground Improvements/Geopiers - Michels Construction	127,058.00	-	127,058.00	-	127,058.00	0.00%
03A Foundations - North Coast Concrete	477,225.00	-	477,225.00	-	477,225.00	0.00%
31A Sitework - Fabrizi Trucking & Paving	1,383,700.00	-	1,383,700.00	-	1,383,700.00	0.00%
<b>Subtotal</b>	<b>1,987,983.00</b>	<b>-</b>	<b>1,987,983.00</b>	<b>-</b>	<b>1,987,983.00</b>	<b>0.00%</b>
<b>PROJECT TOTALS</b>	<b>2,329,870.00</b>	<b>15,771.68</b>	<b>2,345,641.68</b>	<b>343,725.89</b>	<b>2,001,915.79</b>	<b>14.65%</b>

# NEW PK-8 PROJECT COST REPORT (Continued)



**Marion Seltzer New PK-8**

DB Contingency Detail  
3/3/2026

Thru GCS Payment Application No. 016  
Report Through 12/20/2025

**DB Contingency Breakdown**

	Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
<b>DB Contingency Breakdown</b>						
GMP 3 DB Contingency	9,401.89	-	9,401.89	-	9,401.89	0.00%
GMP 8 DB Contingency	70,653.44	-	70,653.44	-	70,653.44	0.00%
<b>Subtotal</b>	<b>80,055.33</b>	<b>-</b>	<b>80,055.33</b>	<b>-</b>	<b>80,055.33</b>	<b>0.00%</b>

<b>DB Contingency Total</b>	<b>80,055.33</b>
-----------------------------	------------------

Approved Change Orders	
Approved Subtotal	-

Pending Change Orders	
Pending Subtotal	-

<b>DB Contingency Remaining</b>	<b>80,055.33</b>
---------------------------------	------------------

Exposures	
Exposure Subtotal	-

# NEW PK-8 PROJECT COST REPORT (Continued)



**Marion Seltzer New PK-8**

Owner Contingency Detail  
3/3/2026

Thru GCS Payment Application No. 016  
Report Through 12/20/2025

**Owner Contingency Breakdown**

	Original Scheduled Value	Changes to Date	Revised Scheduled Value	Completed to Date	Balance to Complete	% Complete
Owner Contingency Breakdown GMP 03 Contingency	-	-	0.00	16,456.61	-16,456.61	#DIV/0!
<b>Subtotal</b>	-	-	-	16,456.61	(16,456.61)	#DIV/0!

<b>Owner Contingency Total</b>	-
--------------------------------	---

Approved Change Orders	
CO #01 - Extended Warranty - Electrical Equipment	16,456.61
<b>Approved Subtotal</b>	16,456.61

Pending Change Orders	
<b>Pending Subtotal</b>	-

<b>Owner Contingency Remaining</b>	<b>(16,456.61)</b>
------------------------------------	--------------------

Exposures	
<b>Exposure Subtotal</b>	-



# ANALYSIS OF DBE PARTICIPATION



Marion-Seltzer PK-8 - Analysis of DBE Participation

Committed Values as of

2/27/2026

\*\* Does not include change orders\*\*

Primary Subcontractor	Original Subcontracted Value	DBE Committed %	DBE Committed Value	DBE Value To Date	DBE %
02A/B - Eagle Abatement & Demolition	\$ 621,180.00	0%	\$ -	\$ -	#DIV/0!
02C - Michels	\$ 127,058.00	0%	\$ -	\$ -	#DIV/0!
03A - North Coast	\$ 477,225.00	0%	\$ -	\$ -	#DIV/0!
31A - Fabrizi	\$ 1,383,700.00	0%	\$ -	\$ -	#DIV/0!
<b>Totals</b>	\$ 2,609,163.00	0%	\$ -	\$ -	#DIV/0!

# CONSTRUCTION TRADES COMMITMENT



Marion-Seltzer PK-8 School  
 CMSD Construction Trades Commitment

Tracking through: February 27, 2026

Company	CMSD Grad Hrs Pledged	CMSD Grad Hrs to Date
02A/B - Eagle Abatement & Demolition	30	-
02C - Michels	-	-
03A - North Coast	16	-
31A - Fabrizi	-	-
<b>Totals</b>	<b>46</b>	<b>-</b>

Hours Required to Meet Program - *Based on GMP 07 & 08	800
Grad Hours to Date	-
Grad Hours Remaining	800

# WORKFORCE PARTICIPATION TRACKING LOG



Marion-Seltzer PK-8 School  
Workforce Participation

Tracking through:

2/27/2026

02A/B - Eagle Abatement & Demolition		2335.50 Total Hours			
Male	2153.50	92%	White or Caucasian	1768.50	76%
Female	182.00	8%	Black or African American	246.00	13%
Resident	194.00	8%	Hispanic or Latino	321.00	14%
Graduate	0.00	0%	Other	0.00	0%

02C - Michels		0.00 Total Hours			
Male	0.00	#DIV/0!	White or Caucasian	0.00	#DIV/0!
Female	0.00	#DIV/0!	Black or African American	0.00	#DIV/0!
Resident	0.00	#DIV/0!	Hispanic or Latino	0.00	#DIV/0!
Graduate	0.00	#DIV/0!	Other	0.00	#DIV/0!

03A - North Coast		0.00 Total Hours			
Male	0.00	#DIV/0!	White or Caucasian	0.00	#DIV/0!
Female	0.00	#DIV/0!	Black or African American	0.00	#DIV/0!
Resident	0.00	#DIV/0!	Hispanic or Latino	0.00	#DIV/0!
Graduate	0.00	#DIV/0!	Other	0.00	#DIV/0!

01A - Fabrizi		0.00 Total Hours			
Male	0.00	#DIV/0!	White or Caucasian	0.00	#DIV/0!
Female	0.00	#DIV/0!	Black or African American	0.00	#DIV/0!
Resident	0.00	#DIV/0!	Hispanic or Latino	0.00	#DIV/0!
Graduate	0.00	#DIV/0!	Other	0.00	#DIV/0!

0.00		0.00 Total Hours			
Male	0.00	#DIV/0!	White or Caucasian	0.00	#DIV/0!
Female	0.00	#DIV/0!	Black or African American	0.00	#DIV/0!
Resident	0.00	#DIV/0!	Hispanic or Latino	0.00	#DIV/0!
Graduate	0.00	#DIV/0!	Other	0.00	#DIV/0!

0.00		0.00 Total Hours			
Male	0.00	#DIV/0!	White or Caucasian	0.00	#DIV/0!
Female	0.00	#DIV/0!	Black or African American	0.00	#DIV/0!
Resident	0.00	#DIV/0!	Hispanic or Latino	0.00	#DIV/0!
Graduate	0.00	#DIV/0!	Other	0.00	#DIV/0!

0.00		0.00 Total Hours			
Male	0.00	#DIV/0!	White or Caucasian	0.00	#DIV/0!
Female	0.00	#DIV/0!	Black or African American	0.00	#DIV/0!
Resident	0.00	#DIV/0!	Hispanic or Latino	0.00	#DIV/0!
Graduate	0.00	#DIV/0!	Other	0.00	#DIV/0!

0.00		0.00 Total Hours			
Male	0.00	#DIV/0!	White or Caucasian	0.00	#DIV/0!
Female	0.00	#DIV/0!	Black or African American	0.00	#DIV/0!
Resident	0.00	#DIV/0!	Hispanic or Latino	0.00	#DIV/0!
Graduate	0.00	#DIV/0!	Other	0.00	#DIV/0!

0.00		0.00 Total Hours			
Male	0.00	#DIV/0!	White or Caucasian	0.00	#DIV/0!
Female	0.00	#DIV/0!	Black or African American	0.00	#DIV/0!
Resident	0.00	#DIV/0!	Hispanic or Latino	0.00	#DIV/0!
Graduate	0.00	#DIV/0!	Other	0.00	#DIV/0!

Seltzer Project		2335.50 Total Hours			
Male	2153.50	92.2%	White or Caucasian	1768.50	75.7%
Female	182.00	7.8%	Black or African American	246.00	10.5%
Resident	194.00	8%	Hispanic or Latino	321.00	13.7%
Graduate	0.00	0%	Other	0.00	0.0%















# RFI LOG

## Seltzer - Open RFI Log - 02.27.2026

RFIs

RFI #	Subject	Status	RFI Stage	Responsible Contractor	Ball In Court	Date Initiated	Due Date	Questions	Responses
002	Grades Adjacent to the South Entrance Drive & Mechanical Yard	Open	Course of Construction	Greenspace Construction Services, LLC	Sarah Klann	01/14/2026	01/21/2026	Reference Drawings C-400, Utility Plan, C-401, Utility Notes and Schedule, and Drawing L-301, Enlarged Site Grading Plan. Please reference the attached Drawing L-301, specifically the clouded concrete curb ramp at the south entrance drive and confirm the following The elevations of ST-21 and ST-22 The TC/BC elevations for integral curb and walk for the curb ramp Please review and advise.	See attached response. Please provide the TC/BC elevations at the concrete sidewalk adjacent to ST-21 and ST-22. As discussed, using the rim elevations, also on Drawing C-401 and L-301, the side to side slope of the 5' wide concrete walk appears to be 22% and excessive. See attached response
005	Roof Drain	Open	Course of Construction	Greenspace Construction Services, LLC	Sarah Klann	01/23/2026	01/30/2026	Reference the attached sketch concerning the roof drain located at the northwest corner of the Administration Area and advise whether the roof drain should terminate in a catch basin similar to ST14 in lieu of draining directly into the underground stormwater management system.	See attached response



Printed on Fri Feb 27, 2026 at 10:29 am EST  
 Greenspace Construction Services LLC  
 Job #: 22-002b CMSD-Marion Seltzer PK-8  
 1468 W 98th St.  
 Cleveland, Ohio 44102

# SUBMITTAL LOG

## Seltzer - Open Submittal Log - 02.27.2026

### Submittals

Spec Section Number	Spec Section Description	Number	Revision	Title	Type	Status	Responsible Contractor	Approvers	Received Date	Final Due Date
03 30 00	Cast-in-Place Concrete	7	0	Foundations - Rebar Shop Drawings	Shop Drawing	Open	North Coast Concrete	Amy James Erin Sullivan Sarah Klann	01/29/2026	02/12/2026
03 30 00	Cast-in-Place Concrete	9	0	Waterstop - Product Data	Product Data	Open	North Coast Concrete	Amy James Erin Sullivan Sarah Klann	01/29/2026	02/12/2026
31 33 31	Ground Improvement	1	1	Aggregate Pier Technical Submittal - For Record Only	Design Data	Open	Michels Construction, Inc.	Amy James Erin Sullivan Sarah Klann	03/25/2026	03/11/2026

# PROGRESS PHOTOS











