

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2026



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$28,950,711
Transfers/Adjustments:	\$2,239,888	Paid to Date:	\$28,901,500
Revised Budget:	\$29,003,644	Available Budget:	\$52,933

2019 Bond Referendum Renovation


Project ID: 51925387-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum
Renovations
Safety/Security**

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.
Monthly Progress: Project is complete.