

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2026



Mossy Oaks Elementary School 2510 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort Principal: Melissa Vogt


Original Appropriations:	\$1,598,782	Encumbered and Paid:	\$3,650,462
Transfers/Adjustments:	\$2,051,680	Paid to Date:	\$3,649,416
Revised Budget:	\$3,650,462	Available Budget:	\$0

Playground Renovation

Project ID: 51925337-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Scope: 2019 Bond Referendum
 CM Pre-Con Services (MOES)
 Design Services (MOES)
 Design Services printing (MOES)
 Playgrounds
 Special Inspections (from District 01 Design Services)
 Technology under \$5,000


Project Details: Scope of work includes new playground equipment and surface areas.
Monthly Progress: Project is complete.

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925337-2

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Quackenbush Architects + Planners Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
 Safety/Security
 Technology /Infrastructure

Project Details: Scope of work includes Safety/Security, and Technology/Infrastructure improvements.
Monthly Progress: Phase 1 is complete.