

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2026



## Whale Branch Middle School 2009 Trash Pkwy, Seabrook 29940

Cluster: Whale Branch    Principal: Jamie Allen


Original Appropriations:	\$3,178,316	Encumbered and Paid:	\$4,435,278
Transfers/Adjustments:	\$1,256,962	Paid to Date:	\$4,415,216
Revised Budget:	\$4,435,278	Available Budget:	\$0

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925385-1

Current Phase: Complete    Phase %: 100%    Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.    Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
 CM Pre-Con Services (WBMS)  
 Design Services printing (WBMS)  
 Safety/Security  
 Special Inspections (from District 01 Design Services)\*  
 Technology /Infrastructure  
 Technology Items under \$5,000  
 Technology software

**Project Details:** Phase 1 scope of work includes Safety and Security related to bullet-resistant entryways, technology for radio reception and increased server room capacity, and ADA stadium improvements.


**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925385-2

Current Phase: Complete    Phase %: 100%    Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.    Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
 Athletics  
 Athletics Equip Under \$5,000  
 Design Services (WBMS)  
 Safety/Security  
 Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes Athletic improvements, Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Project is complete.