

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2026



## Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude

Original Appropriations:	\$1,089,146	Encumbered and Paid:	\$2,141,610
Transfers/Adjustments:	\$1,052,464	Paid to Date:	\$2,141,610
Revised Budget:	\$2,141,610	Available Budget:	\$0

### 2019 Bond Referendum Renovation


Project ID: 51925338-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (PRES)

Design Services (PRES)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

Technology under \$5,000

**Project Details:** Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.

**Monthly Progress:** Project is complete.

### Playground Renovation


Project ID: 51925338-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Scope of Work to include playground renovations.

**Monthly Progress:** Project is complete.