



BOND UPDATE

November 2025 – February 2026

Playgrounds

Design currently in progress by Architects; summer install

Furniture

Petronila, Bishop Primary, LJHS, Bishop Elementary, BHS

Met with Furniture Company; furniture ordered; some will be delivered in April/May

Petronila Elementary School– New Petronila Gymnasium

Project #24.19D - \$2,800,325

As of 2/27/26:

60.91% complete based on Schedule of Values submitted

Paid: \$1,620,297.20 Remaining: \$1,180,027.80

Concrete Complete to date:

Slab, bus drive way, entrance, sidewalks and curbs.

Remaining: sidewalk to back entrance and pillars for canopy

Building:

Onsite and built, insulated, exterior and interior walls complete

Windows to be installed next week.

Interior work will commence after lights are installed

Power:

Transformer to be delivered and installed by end of March

HVAC to be delivered and installed by mid-April

Bishop Badger Student Development Center

Project #24:19C - \$5,957,808.06

As of 2/27/2026:

92% complete based on Schedule of Values submitted

Paid: \$5,206,771.31 Remaining: \$751,036.75

Building Completion:

Erect and complete, structural steel painted, electrical, viewing platform, insulated, garage doors, pedestrian doors, fans and lights, batting cages, divider net, goal post net, gutters and outside signage

Site:

Gutter connections to drainage on southside, site grade is complete on 3 sides

Interior:

Subgrade excavated (dirt) and new subgrade installed (gravel), walls prepped for padding,

Upcoming Improvements/projects:

HVAC: Phase II (Bishop High School, Elementary Gym & Several Old Units at LJHS)

~~Door Upgrades~~ — Safe and Secure Grant

Bishop Elementary Enclosure, asphalt paving upgrades, restroom upgrades





