



Overall Budget Status				
	Current Budget	Committed Costs	Uncommitted Costs	Costs to Date
Soft Costs	\$ 1,403,933.42	\$ 1,336,724.62	\$ 67,208.80	\$ 1,113,869.51
Hard Costs	\$ 11,583,467.51	\$ 11,492,775.23	\$ 90,692.28	\$ 6,034,700.96
Contingency	\$ 272,698.52	\$ -	\$ 272,698.52	\$ -
Totals	\$ 13,260,099.42	\$ 12,829,499.85	\$ 795,487.71	\$ 7,148,570.47

* Note: The reduction in Contingency is due to the OTWS system

Summarized Schedule		
Task	Start	Complete
Design	10/1/2024	3/14/2025
Construction	6/1/2025	6/1/2026
Move-In	6/2/2026	8/15/2026

Upcoming Milestones	
Milestone	Date
Interior Finishes Complete	5/5/26
Exterior Finishes Complete	5/26/26
Final Completion	6/3/26

Progress over Last Month:

- Renovation Scope
 - Additional data drops completed
 - Installing ceiling tile
- Addition Scope
 - Drywall nearing completion
 - MEP rough-in ongoing
 - Installing ceiling grid
 - Started installing metal panels on exterior
 - Exterior light poles installed

Progress Anticipated in the Next Month:

- Renovation Scope
 - Final painting
 - New doors and hardware
- Addition Scope
 - Interior painting
 - Finish metal panels on exterior
 - Begin exterior sitework



Photos

**All Photos are Courtesy of Nunn*



Frint Entrance to School



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 3/13/2026

N|V|5



Media Center – Lighting



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 3/13/2026

N|V|5



New Main Entrance and Driveway



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 3/13/2026

N|V|5



Hallway to Classrooms in Addition



Looking into Reception from New Vestibule



Hall in Existing Building – New Paint



Roof on Addition



Media Center in Addition



New Metal Siding