



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Precast Plank Installation Complete Area B1
- Initial Structural Steel To Support Precast Installed Area C1
- CMU Progress For East Natatorium Wall & Supporting Structure Area B2

GOALS NEXT 2 WEEKS:

- Complete Precast Plank Installation Area C1
- Complete Area A2 One-sided Masonry Wall, Stair Shaft & Elevator Shaft.
- Continue Load Bearing Masonry Following Precast Erection & Continue Main Frame Steel Erection.







PROJECT HIGHLIGHT THIS WEEK:

- Re-mobilization Of Crane And Steel Erection Area C1
- Site Storm Work Commencing & Initial Topsoil Strip Of Playfield.

DATE: April 10, 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete 3/25/26
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion

Photos or Visual Assets:



Precast Plank Completion & Additional Backfill Lift – Area B



Masonry Top Out Of East Natatorium Wall – Area B



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: April 10, 2026

MORE PROGRESS PHOTOS:



Structural Steel Erection- Vocational Training Rooms Area C



Structural Steel Erection- Main Entry Lobby & Corridor Area C



Storm Structure Install- South Entrance



North CMU Wall - Gymnasium Building C



1 GROUND LEVEL FLOOR PLAN - OVERALL
SCALE: 1/16" = 1'-0"

