

Muscogee County School District
Construction Status Report
March 2026



Presented By:

Jeff Battles
Director of Construction

Travis T. Anderson
Chief Operations and Facilities Officer



	Auditorium Upgrade
Location(s)	Shaw, St. Elmo and Wynnton
Project Description	The scope of work for the auditoriums will include, but is not limited to, floor finishes, lighting, seating, sound dampening structures, sound systems, stage curtains, and wall finishes.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	
			Owner's Remaining	
Adjustment			Contractor's Original Balance	
Total		TBD	Contractor's Remaining	

MCSD Project Manager	TBD	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	McMillan Pazdan Smith, Architects P.C.	Date of Contract	1/14/2026
Construction Contractor	Carlisle Construction	Date of Contract	TBD
Summary of Work Completed			
Potential Challenges			

Project	Campus Enclosure Upgrade Project – Phase One
Location(s)	Baker MS, Jordan HS, Northside HS, River Road ES
Project Description	As part of the 2024 E-SPLOST, the Muscogee County School District will enclose multiple campuses through multiple means of construction. Each campus is unique and will be enclosed according to the facility's needs.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	TBD
			Owner's Remaining	TBD
Adjustment			Contractor's Original Balance	TBD
Total		TBD	Contractor's Remaining	TBD

MCSD Project Manager	Jeff Battles	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	2WR Architects	Date of Contract	3/4/2025
Construction Contractor	Graddy Construction	Date of Contract	TBD
Summary of Work Completed			
Potential Challenges			

Project	Double Churches Elementary Upgrade
Location(s)	Double Churches Elementary School
Project Description	As part of the 2024 E-SPLOST, the Muscogee County School District will upgrade Double Churches Elementary School through multiple means of construction to potentially include renovation, modifications, modernization and new construction.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	TBD
			Owner's Remaining	TBD
Adjustment			Contractor's Original Balance	TBD
Total		TBD	Contractor's Remaining	TBD

MCSD Project Manager	TBD	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	spArchitect, LLC	Date of Contract	11/19/2024
Construction Contractor	TBD	Date of Contract	TBD
Summary of Work Completed	The MCSD Construction Department continues to bring key stakeholders together to ensure meaningful engagement in the planning process.		
Potential Challenges			

Project	HVAC COP FY27 Projects
Location(s)	Blackmon Road and Downtown
Project Description	The Capital Outlay Projects FY27 HVAC projects include, but are not limited to, the replacement of all HVAC equipment, ductwork and building alterations which are needed for the new systems to be installed. The HVAC equipment will be replaced at Blackmon Road Middle School and Downtown Elementary School.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$9,503,414	1/20/26	Owner's Original Balance	\$400,000
			Owner's Remaining	\$400,000
Adjustment			Contractor's Original Balance	\$359,642
Total	\$9,503,414		Contractor's Remaining	\$359,642

MCSD Project Manager	Jeff Battles	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Peach Engineering	Date of Contract	8/19/2025
Construction Contractor	Freeman and Associates	Date of Contract	1/12/2026
Summary of Work Completed	HVAC equipment has been ordered and the project schedule is being developed by the construction manager.		
Potential Challenges			

Project	Kinnett Stadium Upgrade Project
Location(s)	Kinnett Stadium
Project Description	The Kinnett Stadium Upgrade Project includes, but is not limited to, upgrades to the visitor's concession building/ticket area, shotput/discus area, fencing, grounds and the bleacher system.

Current Phase	Construction	Next Phase	Post-Construction
Estimated Completion	Fall 2026	Schedule Conformance	On-schedule

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$7,470,769	9/15/25	Owner's Original Balance	\$690,000.00
Adjustment			Owner's Remaining	\$690,000.00
Total	\$7,470,769		Contractor's Original Balance	\$550,982.78
			Contractor's Remaining	\$298,406.79

MCSD Project Manager	Dusty Worsley	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	spArchitect, LLC.	Date of Contract	11/22/2024
Construction Contractor	Freeman and Associates	Date of Contract	1/22/2025
Summary of Work Completed	Site work on both sides of the stadium is ongoing. Visitors side construction of the concession building continues.		
Potential Challenges			

Project	Painting Renovation Project – Summer 2026
Location(s)	Baker MS, Blanchard ES, Carver HS, Eddy MS, Midland Academy, North Columbus ES, Waddell ES, Wynnton Arts Academy
Project Description	The MCSD Construction Department, consulting with the Plant Services Department and school administration, has implemented a district-wide paint plan. All schools in the district are on a rotation within the paint plan. The Painting Renovation Project includes, but is not limited to, surface preparation, painting interior and exterior finishes, cove base replacement, ceiling tile replacement, lighting upgrade and flooring upgrades as needed.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	
			Owner's Remaining	
Adjustment			Contractor's Original Balance	
Total		TBD	Contractor's Remaining	

MCSD Project Manager	Dusty Worsley	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Neal, Kendust, Murray Architects	Date of Contract	10/15/2025
Construction Contractor	River City Contractors	Date of Contract	TBD
Summary of Work Completed			
Potential Challenges			

Project	Parking Lot Upgrade Phase 1 Project
Location(s)	Davis ES, Gentian ES, Johnson ES, Mathews ES
Project Description	The MCSD Construction Department, consulting with the Plant Services Department and school administration, is improving and expanding parking areas at schools throughout the district.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	
			Owner's Remaining	
Adjustment			Contractor's Original Balance	
Total		TBD	Contractor's Remaining	

MCSD Project Manager	Jeff Battles	Project Delivery Method	Design-Bid-Build
Architect / Engineer	EMC Engineering	Date of Contract	7/19/2021
Construction Contractor	TBD	Date of Contract	TBD
Summary of Work Completed	Advertisement for construction bids has been posted and the MCSD Construction Department is waiting for the results.		
Potential Challenges			

Project	Rigdon Road Elementary Chiller Upgrade Project
Location(s)	Rigdon Road
Project Description	Replace the Chiller at Rigdon Road Elementary School

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$431,916	1/20/26	Owner's Original Balance	\$17,500
			Owner's Remaining	\$17,500
Adjustment			Contractor's Original Balance	\$5,000
Total	\$431,916		Contractor's Remaining	\$5,000

MCSD Project Manager	Jeff Battles	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Peach Engineering	Date of Contract	9/10/2025
Construction Contractor	Freeman and Associates	Date of Contract	1/12/2026
Summary of Work Completed	HVAC equipment has been ordered and the project schedule is being developed by the construction manager.		
Potential Challenges			

Project	Rothschild Gym and Campus Enclosure Upgrade Project
Location(s)	Rothschild
Project Description	The Rothschild Gym Upgrade Project includes, but is not limited to, demolition of the existing structure and constructing a new gymnasium that meets GaDOE facility standards. This project will also include components of Campus enclosure during the project.

Current Phase	Construction	Next Phase	Post-Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$7,521,101	12/15/2025	Owner's Original Balance	\$270,000
			Owner's Remaining	\$270,000
Adjustment			Contractor's Original Balance	\$150,000
Total	\$7,521,101		Contractor's Remaining	\$150,000

MCSD Project Manager	TBD	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	McMillan Pazdan Smith, Architects P.C.	Date of Contract	9/16/2025
Construction Contractor	River City Contracting	Date of Contract	12/17/2025
Summary of Work Completed	A demolition ceremony was held on February 13, 2026. Demolition of the old structure is underway.		
Potential Challenges			

Project	School Nutrition Equipment Upgrades
Location(s)	Allen ES, Blackmon Road MS, Eddy MS, Georgetown ES, Mathews ES, Northside HS, Shaw HS, Waddell ES
Project Description	The MCSD Construction Department, consulting with the School Nutrition Department, is upgrading designated kitchen equipment in schools throughout the district. This work may include, but is not limited to, cooler/freezers, dishwashers, vent hoods, and serving lines.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved			Owner's Original Balance	
			Owner's Remaining	
Adjustment			Contractor's Original Balance	
Total		TBD	Contractor's Remaining	

MCSD Project Manager	TBD	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Neal, Kendust, Murray Architects	Date of Contract	9/10/2025
Construction Contractor	River City Contracting	Date of Contract	TBD
Summary of Work Completed			
Potential Challenges			

Project	Secure Vestibule Project – Phase 2
Location(s)	Various Locations
Project Description	The MCSD Construction Department, consulting with the MCSD Police Department and school administration, is creating a secure vestibule at the main entrance to the school buildings that currently do not have one.

Current Phase	Pre-Construction	Next Phase	Construction
Estimated Completion	TBD	Schedule Conformance	TBD

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$6,589,210	2/17/2026	Owner's Original Balance	\$200,000
			Owner's Remaining	\$200,000
Adjustment			Contractor's Original Balance	
Total	\$6,589,210		Contractor's Remaining	

MCSD Project Manager	TBD	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	2WR Architects	Date of Contract	9/15/2023
Construction Contractor	Freeman & Associates, Inc	Date of Contract	1/18/2024
Summary of Work Completed	Construction manager is working on a project schedule for all locations.		
Potential Challenges			

WE THANK YOU,
Community members of Muscogee County, for your votes approving the 1%
EDUCATION
ESPLOST
Special Purpose Local Option Sales Tax
In 1997, 2003, 2009, 2015 & 2020.
The students, principals, faculties, administration, staff and community
have benefited from your support of new schools, classrooms, technology and buses.

ROOM TO LEARN **WAYS TO LEARN** **SUPPORT TO LEARN**

MUSCOGEE COUNTY SCHOOL DISTRICT
COLUMBUS, GA