

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2026



## Lady's Island Elementary School 73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort

Principal: Davina Coleman

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$1,757,099 | Encumbered and Paid: | \$3,709,256 |
| Transfers/Adjustments:   | \$1,952,157 | Paid to Date:        | \$3,709,256 |
| Revised Budget:          | \$3,709,256 | Available Budget:    | \$0         |

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925335-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Special Inspections (from District 01 Design Services)

Survey Services (LIES)

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems. Playground areas will be updated.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925335-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: AJAX



Scope: 2019 Bond Referendum

CM Pre-Con Services (LIES)

Design Services (LIES)

Safety/Security

Technology /Infrastructure

Technology under \$5,000

Utility Services for Technology

Upgrades

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, and electrical systems.

**Monthly Progress:** Project is complete.