

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2026



## Okatie Elementary School 53 Cherry Point Rd, Okatie 29909

Cluster: Bluffton

Principal: Jamie Pinckney

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,349,839 | Encumbered and Paid: | \$3,955,810 |
| Transfers/Adjustments:   | \$1,605,971 | Paid to Date:        | \$3,836,557 |
| Revised Budget:          | \$3,955,810 | Available Budget:    | \$0         |

### 2019 Bond Referendum Renovation


Project ID: 51925372-1

Current Phase: Complete

Phase %: 100% Delivery Method:

Design Firm: SGA

Contractor: Thompson Turner Construction



Construction Start: Q2 2023 Construction End: Q4 2023

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

CM Pre-Con Services (OES)

Design Services (OES)

Playground sidewalks

Safety/Security

Technology /Infrastructure

Technology under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements and Technology Infrastructure improvements.

**Monthly Progress:** Project is complete.

### Phase 1 - Playground Renovation


Project ID: 51925372-2

Current Phase: Complete

Phase %: 100% Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Construction Start: Q1 2021

Construction End: Q1 2021

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Scope of work includes upgrades to the Playground areas.

**Monthly Progress:** The Pre-K playground scope was accelerated due to damaged existing equipment. The work is complete.