

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2026



Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

Original Appropriations:	\$2,757,889	Encumbered and Paid:	\$3,464,446
Transfers/Adjustments:	\$706,557	Paid to Date:	\$3,464,446
Revised Budget:	\$3,464,446	Available Budget:	\$0

2019 Bond Referendum Renovation


Project ID: 51925378-1

Current Phase: Complete

Phase %: 100% Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (PVES)
Design Services (PVES)
Safety/Security
Technology /Infrastructure
Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.
Monthly Progress: Project is complete.

Playground Renovation


Project ID: 51925378-2

Current Phase: Complete

Phase %: 100% Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.
Monthly Progress: Project is complete.