



Overall Budget Status				
	Current Budget	Committed Costs	Uncommitted Costs	Costs to Date
Soft Costs	\$ 1,405,333.42	\$ 1,345,624.62	\$ 67,208.80	\$ 1,166,627.89
Hard Costs	\$ 11,525,667.52	\$ 11,550,575.22	\$ 12,821.92	\$ 8,735,156.91
Contingency	\$ 329,098.51	\$ -	\$ 329,098.51	\$ -
<b>Totals</b>	<b>\$ 13,260,099.42</b>	<b>\$ 12,896,199.84</b>	<b>\$ 409,129.23</b>	<b>\$ 9,901,784.80</b>

Summarized Schedule		
Task	Start	Complete
Design	10/1/2024	3/14/2025
Construction	6/1/2025	6/1/2026
Move-In	6/2/2026	8/15/2026

Upcoming Milestones	
Milestone	Date
Interior Finishes Complete	5/5/26
Exterior Finishes Complete	5/26/26
Final Completion	6/3/26

**Progress over Last Month:**

- Renovation Scope
  - Doors and Hardware Complete
  - Added Data Complete
- Addition Scope
  - Final Paint ongoing
  - Metal Panels ongoing
  - Millwork ongoing
  - Kitchen Equipment ongoing
  - Test and Balance complete
  - Exterior site work ongoing

**Progress Anticipated in the Next Month:**

- Renovation Scope
  - Final touchup and punch list
- Addition Scope
  - Final Paint
  - Asphalt and Paving
  - Landscaping



## Photos

*\*All Photos are Courtesy of Nunn*



**Overhead View**



**Media Center**



**New Kitchen Equipment**



**Bus at Front Entrance**



**Outside view of Media Center**



Hanover School District 29  
**Hanover Elementary School**  
Planning Today for Their Tomorrow!  
Dashboard Updated 4/13/2026

N|V|5



**Sofit at Exterior Entrance**



Hanover School District 29  
**Hanover Elementary School**  
Planning Today for Their Tomorrow!  
Dashboard Updated 4/13/2026

N|V|5



**New Shade Structure**



**White Boards and Monitor in Classroom**



**Drinking Fountain**